GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Department of Tribal Welfare - Budget -Parvatipuram Division- NABARD RIDF - XXV Grant - Work "Augmentation of Infrastructure to TW Ashram High School for Boys at Parvatipuram (V&M) of Vizianagaram district". Estimated Cost of Rs.104.22lakhs - Sanctioned Post facto Second Extension of Agreement Time (2nd E.O.A.T) up to 10-04-2023 without Liquidated Damages- Orders - Issued.

DEPARTMENT OF TRIBAL WELFARE (BUDGET)

G.O.Rt.No.54 **Dated:15.03.2024**
Read:

From Engineer-in-Chief, Tribal Welfare, Vijayawada DEEIII/AEEV/ NABARDXXV/PVP/TWAHS (B)/PFEOAT Proposal, Dt:11-03-2024.

****

O R D E R:

In the reference read above, the Engineer-in-Chief, Tribal Welfare has Submitted that the work "Augmentation of Infrastructure to Tribal Welfare Ashram High School for Boys at Parvathipuram (V&M) of Vizianagaram district" with estimated cost of Rs.104.22 lakhs was entrusted to M/s Sri Sai Ram Enterprises, Visakhapatnam at 2.79% excess over Expected Commercial Value (ECV) with a completion period of 12 months, i.e., work should be completed on or before Dt.28.08.2021. But the work could not be completed within agreement period and accordingly, the Engineer-in-Chief, Tribal Welfare, Vijayawada sanctioned 1st EOAT upto Dt.28.02.2022.

2. In the reference read above, the Engineer-in-Chief, Tribal Welfare has requested to sanction of Post facto Second Extension of Agreement Time (2nd E.O.A.T) for the above said work up to 10-04-2023 (590 Days from agreement completion date) without Liquidated Damages (LDs) duly considering the delay reasons due to non-availability of labour, injuries to labour and non-receipt of bills.

3. Government after careful examination of the matter hereby sanctioned the Post facto Second Extension of Agreement Time (2nd E.O.A.T) up to 10-04-2023 (590 Days from agreement completion date) without Liquidated Damages (LDs) for the above said work duly considering the above said reasons.

4. The Director, Tribal Welfare, Vijayawada and Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, Visakhapatnam.
The Pay and Accounts Officer, Vijayawada.

Copy to:
The O.S.D to Hon'ble Deputy Chief Minister (TW)
The P.S to Principal Secretary to Government (TW)
SF/SCs (2382442/2024).

//FORWARDED: BY ORDER//

N. Srinivasa Rao
SECTION OFFICER